

NOTA DE SERVIÇO DE TERRAPLENAGEM
RUA EMILIANO CASSTARI - BOM JARDIM DA SERRA SC

E:\Venicio\Municipios\Bom Jardim\RUA EMILIANO CASSETARI\PERFIL RUA EMILIANO CASSETARI.per

Offset				Inic Talude		Bordo		Eixo				Bordo		Inicio Talude		Offset			
Est	Dist	Cota	Alt	Dist	Cota	Dist	Cota	%	Terr	Proj	Verm	Dist	Cota	%	Dist	Cota	Dist	Cota	Alt
0				4,20	1249,695	3,000	1249,545	-2,0	1249,605	1249,605	0,000	3,000	1249,545	-2,0	4,200	1249,696			
1				4,20	1249,259	3,000	1249,109	-2,0	1249,169	1249,169	-0,000	3,000	1249,109	-2,0	4,200	1249,260			
2				4,20	1249,027	3,000	1248,877	-2,0	1248,937	1248,937	-0,000	3,000	1248,877	-2,0	4,200	1249,028			
2+19.319				4,20	1248,973	3,000	1248,823	-2,0	1248,733	1248,883	-0,150	3,000	1248,823	-2,0	4,200	1248,974			
3				4,20	1248,971	3,000	1248,821	-2,0	1248,697	1248,881	-0,184	3,000	1248,821	-2,0	4,200	1248,972			
3+10.759				4,20	1248,941	3,000	1248,791	-2,0	1248,790	1248,851	-0,061	3,000	1248,791	-2,0	4,200	1248,942			
4				4,20	1248,915	3,000	1248,765	-2,0	1248,890	1248,825	0,065	3,000	1248,765	-2,0	4,200	1248,916			
4+6.386				4,20	1248,897	3,000	1248,747	-2,0	1248,919	1248,807	0,112	3,000	1248,747	-2,0	4,200	1248,898			
4+12.378				4,20	1248,880	3,000	1248,730	-2,0	1248,863	1248,790	0,072	3,000	1248,730	-2,0	4,200	1248,881			
5				4,20	1248,805	3,000	1248,655	-2,0	1248,769	1248,715	0,054	3,000	1248,655	-2,0	4,200	1248,806			
6				4,20	1248,095	3,000	1247,945	-2,0	1248,163	1248,005	0,158	3,000	1247,945	-2,0	4,200	1248,096			
7				4,20	1247,387	3,000	1247,237	-2,0	1247,239	1247,297	-0,058	3,000	1247,237	-2,0	4,200	1247,388			
8				4,20	1247,408	3,000	1247,258	-2,0	1247,225	1247,318	-0,094	3,000	1247,258	-2,0	4,200	1247,409			
8+14.024				4,20	1248,142	3,000	1247,992	-2,0	1248,050	1248,052	-0,002	3,000	1247,992	-2,0	4,200	1248,143			